

# MyFig Protected Bike Lane Schedule/Summary

- Any unforeseen occurrence or weather may have an affect on this schedule which would warrant changes.
- Additionally, schedule may change due to other construction projects in the area.
- Installation of miscellaneous items including wayfinding signs and bus shelters have not been included in this summary.
- Upon completion of our feasibility study and subsequent consultation with our contractor, the installation of bus platforms may occur continuously towards the end of the project period.

## Legend

Phase Duration	Demolition	Median
Survey & USA	Concrete Work	Landscaping
Street Light/Traffic Signal	Storm Drain	Signage/Striping

### 11th Street

	February	March	April	May	June	July	August	September
	2/6 2/13 2/20 2/27	3/6 3/13 3/20 3/27	4/3 4/10 4/17 4/24	5/1 5/8 5/15 5/22 5/29	6/5 6/12 6/19 6/26	7/3 7/10 7/17 7/24 7/31	8/7 8/14 8/21 8/28	9/4 9/11 9/18 9/25
<b>Phase I (North Side)</b>	10/3			<b>11th Street Phase I (North Side) Duration</b>				8/2
Survey/Monument & USA	10/3	2/20						
Street Lighting & Traffic Signal Mod.	12/28							8/2
a. Pothole, Temporary & Permanent								
<b>Civil Work</b>								
DEMOLITION & REMOVAL								
a. Sidewalk/Roadway		2/27		3/29				
INSTALL								
a. Roadway, Curb/Gutter, Sidewalk			3/9		4/27			
b. Storm Drain		2/21		3/24				
c. Plant Trees / Irrigation				4/4	5/12			
<b>Phase II (South Side)</b>	10/3			<b>11th Street Phase II (South Side) Duration</b>				9/12
Survey/Monument & USA	10/3	2/20						
Street Lighting & Traffic Signal Mod.	12/21							8/2
a. Pothole, Temporary & Permanent								
<b>Civil Work</b>								
DEMOLITION & REMOVAL								
a. Sidewalk				4/27		6/23		
INSTALL								
a. Roadway, Curb/Gutter, Sidewalk					5/10		6/26	
b. Storm Drain				4/27		5/30		
c. Plant Trees / Irrigation					5/15		7/13	
d. Signage & Striping							8/15	9/12

### Figueroa Street

	February	March	April	May	June	July	August	September	
	2/6 2/13 2/20 2/27	3/6 3/13 3/20 3/27	4/3 4/10 4/17 4/24	5/1 5/8 5/15 5/22 5/29	6/5 6/12 6/19 6/26	7/3 7/10 7/17 7/24 7/31	8/7 8/14 8/21 8/28	9/4 9/11 9/18 9/25	
<b>Phase I (40th St to 30th St)</b>	2/6	<b>Figueroa Street Phase I (40th St to 30th St) Duration</b>					6/30		
Survey/Monument & USA	2/6	2/17							
Street Lighting & Traffic Signal Mod.		3/3			5/19				
a. Pothole, Temporary & Permanent									
<b>Civil Work</b>									
DEMOLITION & REMOVAL									
a. Bus Pads, Ramps, Median Island	2/14			4/12					
INSTALL									
a. Bus Pads/Platforms & Ramps		3/9		4/20					
b. Plant Trees / Irrigation			4/6	5/5					
c. Signage & Striping				5/8		6/30			
<b>Phase II (30th St to Venice Blvd)</b>			4/3	<b>Figueroa Street Phase II (40th St to Venice Blvd) Duration</b>				1/21	
Survey/Monument & USA			4/3	4/14					
Street Lighting & Traffic Signal Mod.					5/17		7/7		
a. Pothole, Temporary & Permanent									
<b>Civil Work</b>									
DEMOLITION & REMOVAL									
a. Bus Pad & Ramps				5/4		6/5			
INSTALL									
a. Bus Pads/Platforms & Ramps				4/21	5/11	6/12			
b. Plant Trees / Irrigation					5/25				
c. Signage & Striping						6/13		1/21	
<b>Phase III (Venice Blvd to 7th St)</b>					5/29	<b>Figueroa Street Phase III (Venice Blvd to 7th St) Duration</b>			9/18
Survey/Monument & USA					5/29	6/9			
Street Lighting & Traffic Signal Mod.							6/22	8/1	
a. Pothole, Temporary & Permanent									
<b>Civil Work</b>									
DEMOLITION & REMOVAL									
a. Bus Pad & Ramps						6/13	6/30		
INSTALL									
a. Bus Pads/Platforms & Ramps						6/20	7/6		
b. Plant Trees / Irrigation							7/7	7/28	
c. Signage & Striping						7/7		9/18	
<b>Phase IV (Pending)</b>	This work will be focused between 7th Street and 6th Street and is currently under design.								