MyFig Protected Bike Lane Schedule/Summary

- Any unforeseen occurrence or weather may have an affect on this schedule which would warrant changes.
- Additionally, schedule may change due to other construction projects in the area.
- Installation of miscellaneous items including wayfinding signs and bus shelters have not been included in this summary.
- Upon completion of our feasibility study and subsequent consultation with our contractor, the installation of bus platforms may occur continuously towards the end of the project period.

Legend

Phase Duration	Demolition	Median
Survey & USA	Concrete Work	Landscaping
Street Light/Traffic Signal		

Figueroa Street

	9/26	10/3	10/10	10/17	10/24	10/31	11/7	11/14	11/21	11/28	12/5	12/12	12/19	12/26	1/2	1/9	1/16	1/23	1/30	2/6	2/13	2/20	2/27	3/6	3/13	3/20	3/27	4/3	4/10	4/17	4/24	5/1	5/8	5/15
	October						November				December				January					February				March				April				May		
Phase I (40th St to 30th St)									Figueroa Street Phase I Duration																									
Survey/Monument & USA				10/17	10/28																													
Street Lighting & Traffic Signal Mod.																																		
a. Pothole, Temporary & Permanent				10/17																					3/17									
Civil Work																																		
DEMOLITION & REMOVAL																																		
a. Bus Pad & Ramps						10/31					12/9																							
b. Median Island									11/23		12/9																							
INSTALL																																		
a. Bus Pads/Platforms & Ramps							11/7						12/23																					
b. Median Island										12/2			12/23																					
c. Plant Trees / Irrigation									11/21						1/6																			
Phase II (30th St to Venice Blvd)														Figueroa Street Phase II Duration																				
Survey/Monument & USA												12/12	12/23																					
Street Lighting & Traffic Signal Mod.																																		
a. Pothole, Temporary & Permanent														12/26											3/17									
Civil Work																																		
DEMOLITION & REMOVAL																																		
a. Bus Pad & Ramps														12/26		1/13																		
INSTALL																																		
a. Bus Pads/Platforms & Ramps															1/2		1/20																	
b. Plant Trees / Irrigation																		1/23	2/3															
Phase III (Venice Blvd to 7th St)																				Figueroa Street Phase III Duration														
Survey/Monument & USA															1/2	1/13																		
Street Lighting & Traffic Signal Mod.																																		
a. Pothole, Temporary & Permanent																			1/30														5/10	
Civil Work																																		
DEMOLITION & REMOVAL																																		
a. Bus Pad & Ramps																	1/16				2/13													
INSTALL																																		
a. Bus Pads/Platforms & Ramps																		1/23				2/20												
b. Plant Trees / Irrigation																				2/6	2/17													
Phase IV (Floating)	This work will be focused between 7th Street and 6th Street. This work is currently under design, but will be completed by March 2017.																																	

11th Street

	9/26	10/3	10/10	10/17	10/24	10/31	11/7	11/14	11/21	11/28	12/5	12/12	12/19	12/26	1/2	1/9	1/16	1/23	1/30	2/6	2/13	2/20	2/27	3/6	3/13	3/20	3/27	4/3	4/10	4/17	4/24	5/1	5/8	5/15
	October						November				December				January					February				March				April				May		
Phase I (North Side)					11th Street Phase I Duration																													
Survey/Monument & USA	9/26	10/7																																
Street Lighting & Traffic Signal Mod.																																		
a. Pothole, Temporary & Permanent		10/3												12/30																				
Civil Work																																		
DEMOLITION & REMOVAL																																		
a. Sidewalk/Roadway				10/17								12/12																						
INSTALL																																		
a. Curb/Gutter, Storm Drain				10/17						11/30																								
b. Sidewalk, Utility Adj., Tree Wells				10/17										12/30																				
c. Plant Trees / Irrigation						10/31									1/6																			
Phase II (South Side)														11th Street Phase II Duration																				
Survey/Monument & USA										11/28	12/9																							
Street Lighting & Traffic Signal Mod.																																		
a. Pothole, Temporary & Permanent										11/28													3/3											
Civil Work																																		
DEMOLITION & REMOVAL																																		
a. Sidewalk												12/15										2/24												
INSTALL																																		
a. Sidewalk, Ramps, Storm Drain														12/26									3/3											
b. Plant Trees / Irrigation																	1/16						3/3										